

"The flood-prone Bruce & Burnett Highway inter-section was upgraded with new Q100 bridges (1.6km & .54km) as part of state Government's 2012 'Bruce Highway Action Plan'."



SCOPE: 1291 No. 550 mm ø to 40 m long Octagonal Precast Concrete Piles

VALUE: \$ 7,700,000.00

EQUIPMENT: Pile Rig Woltman THW 7528-D
Crane-Leader mode Manitowoc M12000
2 Hydraulic Hammers NAC 16T + NAC 16M
2 Crawler Cranes Manitowoc M12000
Crawler Crane Manitowoc M8500
Mobile Crane MAC 25t

CLIENT: John Holland Queensland Pty Ltd

CLIENT CONTACT: Tim Deere
Project Manager
07 3867 7000



" An embankment retaining wall supports 1 of the new Q100 bridges at the flood-prone Bruce & Burnett Highway inter-section (1.6km & .54km) as part of state Government's 2012 'Bruce Highway Action Plan'."



SCOPE: 48 No. 900 mm ø to 17.9 m
Cast In Place-Lined Bored Piles

VALUE: \$ 400,000.00

EQUIPMENT: Drill Rig Bauer BG 15
Crawler Crane Manitowoc M12000

CLIENT: John Holland Queensland Pty Ltd

CLIENT CONTACT: Tim Deere
Project Manager
07 3867 7000